

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30229, Carrollton Basin No. 1

Submitted By: Nicholas Dupaquier

Submission Date: 3/21/25

Time Period Covered: 3/21/25-4/4/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
3/21/25-4/4/25	2500 S Carrollton	Coordinating other repair options to avoid pipe bursting in this area	TBD - BLD
3/21/25-4/4/25	8200 Stroelitz	Post Repair CCTV, CIPP	TBD - BLD
3/21/25-4/4/25	9400 Oleander St	Active water leak preventing CIPP work	TBD - BLD
3/21/25-4/4/25	2700 Cherry /2700 Mistletoe	PR @ USMH/DSMH completed – Post repair CCTV completed- additional scope pending approval	TBD - BLD
3/21/25-4/4/25	5000 Academy	Utility company damaged the pipe segment – performing DSMH PR to determine severity – completed- post CCTV pending	TBD - BLD
3/21/25-4/4/25	9500 Palmetto	Restoration	Pouring concrete, sidewalks and driveways, site cleanup – C&M
3/21/25-4/4/25	3500 Leonidas	Restoration	Pouring concrete, sidewalks and driveways, site cleanup – C&M
3/21/25-4/4/25	3400 Eagle, 8800 Colapissa, 8300 Colapissa, 9100 Apricot, 2600 Cherry	Restoration	Pouring concrete, sidewalks and driveways, site cleanup – C&M
3/21/25-4/4/25	9100 Apricot	Restoration	Grading, Forming, Pouring – C&M

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

Restoration Work on-going across the basin.

BLD TRACKING: 86% COMPLETE