

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30232, Carrollton Basin No. 3

Submitted By: Korey Clement

Submission Date: 2/14/25

Time Period Covered: 2/14/25-2/28/25

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
2/14/25-2/28/25	200 Walnut	SR 69/71, SR 98, SR 192, SR 218, SR 249, SR 279, SR 313	On going Repairs scheduled to complete by the end of next week (pending surcharge conditions) – <b>BLD</b>
2/14/25-2/28/25	7300 Hurst	SR 76/79, PR 162-174, SR 194, SR 219	On going Repairs on 7300 Hurst scheduled to complete the week of 2/17/25 – <b>BLD</b>
2/14/25-2/28/25	400 Broadway	LAT CIPP (unable to complete due to surcharge)	~4-6hrs., minimal impacts to traffic – <b>BLD</b>
2/14/25-2/28/25	300 Broadway	LAT CIPP (unable to complete due to surcharge)	~4-6hrs., minimal impacts to traffic – <b>BLD</b>
2/14/25-2/28/25	7100 Pitt	Restoration	Wearing, site cleanup – <b>C&amp;M</b>
2/14/25-2/28/25	7300 Garfield	Restoration	Pouring, site cleanup – <b>C&amp;M</b>
2/14/25-2/28/25	440-455 Walnut	Restoration	Restoration remains (to mobilize to area once Broadway completed) – <b>C&amp;M</b>
2/14/25-2/28/25	400-437 Walnut	CCTV, CIPP	Need to CCTV post repair (unable to due to Hard Rock effort on Broadway) – <b>C&amp;M</b>
2/14/25-2/28/25	500 Walnut	Restoration	Pouring, site cleanup (mobilize to site once Broadway completed) – <b>C&amp;M</b>
2/14/25-2/28/25	7000 Benajmin	Restoration	Pouring, site cleanup – <b>C&amp;M</b>
2/14/25-2/28/25	500-300 Broadway	Restoration	Pouring, sidewalks, driveways (efforts on going) – <b>C&amp;M</b>

**No tree impacts anticipated in the next 2 weeks**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.**

**MH rehab on-going**

**BLD TRACKING: 91% COMPLETE**