

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30232, Carrollton Basin No. 3

Submitted By: Nicholas Dupaquier

Submission Date: 6/6/25

Time Period Covered: 6/6/25-6/20/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
6/6/25-6/20/25	7300 Hurst	Restoration	TBD- C&M
6/6/25-6/20/25	500 Pine	CIPP	TBD- BLD
6/6/25-6/20/25	400 Broadway	LAT CIPP (unable to complete due to surcharge)	~4-6hrs., minimal impacts to traffic – BLD
6/6/25-6/20/25	100 Walnut	Restoration	Site cleanup– C&M
6/6/25-6/20/25	200 Walnut (Between Magazine and Camp)	Restoration (Water leak held up restoration efforts, this was recently fixed)	Forming, pouring – C&M
6/6/25-6/20/25	7100 Pitt	Restoration	Wearing, site cleanup – C&M
6/6/25-6/20/25	7300 Garfield	Restoration	Pouring, site cleanup – C&M
6/6/25-6/20/25	440-455 Walnut	Restoration	Excavation, forming, pouring – C&M
6/6/25-6/20/25	500 Walnut	Restoration	Pouring, site cleanup– C&M
6/6/25-6/20/25	300 Broadway	Water leak at 382 Broadway– water main runs under oak tree, needs to be rerouted	TBD - BLD
6/6/25-6/20/25	7100 Hurst	Restoration	Schedule TBD – C&M
6/6/25-6/20/25	215 Audubon	Restoration	Removal, Forming, Pouring Driveway – C&M

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

MH rehab on-going BLD TRACKING: 95% COMPLETE

- **Added scope and water leaks have pushed back the initial timeline for restoration in and around the Broadway area.**
- **382 Broadway has a water leak being investigated. This is holding up completing restoration on this block.**