

## Two-Week Look-Ahead Schedule

**Contractor:** BLD Services LLC

**Project Name and Number:** #30235, Carrollton Basin No. 5

**Submitted By:** Korey Clement

**Submission Date:** 2/14/25

**Time Period Covered:** 2/14/25-2/28/25

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
2/14/25-2/28/25	7700 Freret	SR 165, SR 206	Tentatively scheduled to begin 2/20/25 – BLD
2/14/25-2/19/25	8300 Willow	SR 126, SR 181/184, SR 208/211	1 day anticipated per repair, minimal traffic impact (roads will be accessible each day post repair) - BLD
2/14/25-2/18/25	1700 Leonidas	PR 272-284, SR 50, SR 193	Repairs on going – BJs Service Group
2/18/25-2/24/25	7800 St Charles	SR 113, SR 206, SR 235	Repairs scheduled to begin the week of 2/17/25 following 1700 Leonidas repairs – BJs Service Group
2/14/25-2/28/25	1000 Leonidas	Restoration	Forming 1st half, 1st half pour, begin 2nd half excavation (scheduled to complete 3/19/25) – C&M
2/14/25-2/28/25	1500 Leonidas	Restoration	Forming 1 <sup>st</sup> half, 1 <sup>st</sup> half pour, begin 2 <sup>nd</sup> half excavation (scheduled to complete 3/19/25)– C&M
2/14/25-2/28/25	8700 Willow	Restoration	Excavation, forming, pouring (scheduled to complete 3/19/25) – C&M
2/14/25-2/28/25	7800 Willow	Restoration	Excavation, Forming, pouring (scheduled to complete 3/12/25) – C&M
2/14/25-2/28/25	400 Burdette	Restoration	Sidewalks and Driveways, wearing course – C&M

**No tree impacts anticipated in the next 2 weeks**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.**

**MH rehab on-going**

**BLD TRACKING: 69% COMPLETE**