

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30235, Carrollton Basin No. 5

Submitted By: Nicholas Dupaquier

Submission Date: 6/20/25

Time Period Covered: 6/20/25-7/4/25

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
6/20/25-7/4/25	1400 Monticello	Restoration	Excavation, forming, pouring – C&M
6/20/25-7/4/25	7800 Leake Ave	LAT CIPP	TBD - BLD
6/20/25-7/4/25	7700 Freret	SR 165 has tree conflict - TBD	1 day anticipated per repair, minimal traffic impact (roads will be accessible each day post repair) – BLD
6/20/25-7/4/25	7600 Willow	Restoration	TBD – C&M
6/20/25-7/4/25	7700 Willow	Restoration	TBD – C&M
6/20/25-7/4/25	8000 Leake Ave	LAT CIPP	TBD - BLD
6/20/25-7/4/25	8300 Willow	LAT CIPP	TBD - BLD
6/20/25-7/4/25	1700 Leonidas	Restoration	TBD – C&M
6/20/25-7/4/25	8600 Leake Ave	CCTV	TBD – Night work scheduled due to busy area - BLD
6/20/25-7/4/25	1200 S Carrollton	CIPP	TBD – BLD
6/20/25-7/4/25	1500 S Carrollton	SR 5, SR 86, SR 101, SR 174	TBD – BLD
6/20/25-7/4/25	7600 St Charles	ON HOLD – Removing tree to proceed with repairs	TBD – BLD / STANTEC / PARKS AND PARKWAYS / SWBNO
6/20/25-7/4/25	7800 St Charles	ON HOLD – Root / House Conflicts	TBD – BLD / STANTEC / PARKS AND PARKWAYS / SWBNO

6/20/25-7/4/25	1100 Leonidas	Restoration	Site cleanup (weather pushed back completion date) – C&M
6/20/25-7/4/25	1500 Leonidas	Restoration	Restoration on hold due to water leak and work by another contractor on the 1400 block-TBD- C&M
6/20/25-7/4/25	8700 Willow	Restoration (water leak pushed back expected date of completion)	Excavation, forming, pouring – C&M
6/20/25-7/4/25	7800 Willow	Restoration	Excavation, forming, pouring (weather pushed back completion date)– C&M
6/20/25-7/4/25	7900 Oak St	Restoration	Pouring sidewalks and driveways, site cleanup- C&M

**No tree impacts anticipated in the next 2 weeks**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.**

**MH rehab on-going**

**BLD TRACKING: 82% COMPLETE**