

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30251, Carrollton Basin No. 10**

Submitted By: **Nicholas Dupaquier**

Submission Date: **5/9/25**

Time Period Covered: **5/9/25-5/23/25**

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
5/9/25-5/23/25	Erato St	CCTV	Scheduled to mobilize 5/15/25 – BLD

MH rehab on-going

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE

REMAINING WORK

- **CCTV 30" + Segment on Erato – First segment CCTV completed; 2nd segment CCTV in queue.**