

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30254, Carrollton Basin No. 13

Submitted By: Nicholas Dupaquier

Submission Date: 8/15/25

Time Period Covered: 8/15/25-8/29/25

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
8/15/25-8/29/25	3200 Calhoun	Restoration	Removal/ forming sidewalks and driveways, pouring 8/26/25 – <b>C&amp;M</b>
8/15/25-8/29/25	3300 Calhoun	Restoration	Forming, pouring, sidewalks and driveways 8/19/25 – <b>C&amp;M</b>
8/15/25-8/29/25	3400 Vincennes	Restoration	Wearing, Forming, Pouring sidewalks/ handicap ramps– <b>C&amp;M</b>
8/15/25-8/29/25	3700 Vincennes	Restoration	Pouring, sidewalks and curb – <b>C&amp;M</b>
8/15/25-8/29/25	Calhoun/ McKenna	Restoration	Wearing, site cleanup – <b>C&amp;M</b>
8/15/25-8/29/25	Calhoun/ Hewes	Restoration	Wearing, site cleanup – <b>C&amp;M</b>
8/15/25-8/29/25	6200/ 6300 York	Restoration	Forming, pouring, sidewalks and driveways – <b>C&amp;M</b>

**No tree impacts anticipated in the next 2 weeks**

**BLD TRACKING: 99% COMPLETE**

### REMAINING WORK:

#### ➤ Restoration

- **Note: Currently working in half sections**

- **MH Rehab – After Restoration (MH Adjustment(s), Replace Frame and Cover)**
- **Multiple water leaks across Calhoun and Vincennes have held up progress over the last few months.**