

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30256 Carrollton Basin No. 15

Submitted By: Gregory Plaisance

Submission Date: 5/2/2025

Time Period Covered: 5/5/2025-5/16/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
5/5/2025	3100 Cambronne	R/R Driveway	HRC
5/5/2025	400 Lowerline	8" CIPP	Mitchell
5/6/2025-5/7/2025	500 Lowerline	8" CIPP	Mitchell
5/6/2025-5/8/2025	8300 Pritchard	Form Curb, D/W, & S/W	HRC
5/9/2025-5/11/2025	8100 Nelson	Form D/W & S/W	HRC
5/9/2025-5/11/2025	2400 Dante	Form D/W & S/W	HRC
5/9/2025	2900 Joliet	Post CCTV	Mitchell
5/12/2025	8300 Pritchard	Pour C&G, D/W, & S/W	HRC
5/12/2025	8100 Nelson	Pour D/W & S/W	HRC
5/12/2025	2400 Dante	Pour D/W & S/W	HRC
5/14/2025	8100 Nelson	Asphalt	HRC
5/15/2025	2400 Dante	Asphalt	HRC
5/16/2025	8300 Pritchard	Asphalt	HRC