

## Two-Week Look-Ahead Schedule

**Contractor:** Hard Rock Construction

**Project Name and Number:** 30259 Carrollton Basin No. 18

**Submitted By:** Gregory Plaisance

**Submission Date:** 5/2/2025

**Time Period Covered:** 5/5/2025-5/16/2025

---

### Planned Work Activities

| Date                | Block Number and Street Name | Work to be Performed | Notes                 |
|---------------------|------------------------------|----------------------|-----------------------|
| 5/5/2025            | 2200 Fern                    | 8" Sewer PR          | HRC                   |
| 5/5/2025            | 2000 Broadway                | Pre CCTV             | Premium Environmental |
| 5/5/2025            | 9100 Palmetto                | 8" PCCP              | HRC                   |
| 5/5/2025            | 900 Broadway                 | Post CCTV            | Premium Environmental |
| 5/6/2025            | 9100 Peach                   | 18" CIPP             | BLD                   |
| 5/6/2025            | 900 Broadway                 | 8" PCCP              | BEF                   |
| 5/7/2025            | 600 Broadway                 | Post CCTV            | Premium Environmental |
| 5/7/2025            | 1900 Fern                    | 8" Sewer PR          | HRC                   |
| 5/7/2025-5/9/2025   | 900 Broadway                 | Wreck and Backfill   | BEF                   |
| 5/8/2025            | 700 Broadway                 | Post CCTV            | Premium Environmental |
| 5/12/2025           | 3800 Hamilton                | 8" CIPP              | BLD                   |
| 5/12/2025-5/13/2025 | 9100 Dixon                   | S/Ws & D/Ws          | BEF                   |
| 5/14/2025-5/15/2025 | 9000 Dixon                   | S/Ws & D/Ws          | BEF                   |
| 5/16/2025           | 3800 Mistletoe               | S/Ws & D/Ws          | BEF                   |