

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30260 Carrollton Basin No. 19

Submitted By: Gregory Plaisance

Submission Date: 5/16/2025

Time Period Covered: 5/19/2025-5/30/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
5/19/2025	1300 Eagle	Lateral Launch	Premium Environmental
5/19/2025	1300 Eagle	6" Sewer Main	EFT
5/19/2025-5/20/2025	1500 Eagle	SPRs & SHCs	HRC
5/20/2025	1900 Eagle	8" & 6" Post CCTV & Mandrel	Premium Environmental
5/21/2025	1400 Eagle	SPR & SHC	HRC
5/21/2025	1800 Eagle	8" & 6" Post CCTV & Mandrel	Premium Environmental
5/22/2025	1400 Eagle	Lead Line Exploratory and Replacements	HRC
5/22/2025	1700 Eagle	8" & 6" Post CCTV & Mandrel	Premium Environmental
5/23/2025	1300 Eagle	Lead Line Exploratory and Replacements	HRC
5/23/2025	1600 Eagle	8" & 6" Post CCTV & Mandrel	Premium Environmental
5/26/2025	1500 Eagle	8" & 6" Post CCTV & Mandrel	Premium Environmental
5/27/2025	1400 Eagle	8" & 6" Post CCTV & Mandrel	Premium Environmental
5/27/2025	1300 Eagle	8" & 6" Post CCTV & Mandrel	Premium Environmental