

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30261 Carrollton Basin No. 20

Submitted By: Gregory Plaisance

Submission Date: 5/2/2025

Time Period Covered: 5/5/2025-5/16/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
5/5/2025	1500 Eagle L	Asphalt	HRC
5/5/2025-5/9/2025	1700-1800 Eagle L	Granite Curb	BEF
5/6/2025	1600 Eagle L	Asphalt	HRC
5/6/2025	1300 Eagle L	8" Sewer Main & SMH	HRC
5/6/2025	1900 Dante	SHCs	HRC
5/6/2025-5/8/2025	1400 Eagle L	8" Sewer Main	HRC
5/7/2025-5/8/2025	1900 Dante	SPR Rework	HRC
5/7/2025-5/9/2025	1300 Eagle L	SHCs	HRC
5/9/2025	1400 Eagle L	SMH	HRC
5/12/2025	1300 Eagle L	SHCs	HRC x2
5/12/2025-5/16/2025	8700 Olive	8" SPRs & SHCs	HRC
5/13/2025	1300 Eagle R	Dog-House Manhole	HRC
5/13/2025-5/16/2025	1300 Eagle R	8" Sewer Main	HRC
5/13/2025-5/16/2025	1400 Eagle R	8" Sewer Main	HRC