

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30229, Carrollton Basin No. 1**

Submitted By: **Nicholas Dupaquier**

Submission Date: **8/15/25**

Time Period Covered: **8/15/25-8/29/25**

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
8/15/25-8/29/25	2500 S Carrollton	CIPP	TBD – <b>BLD</b>
8/15/25-8/29/25	9000 Nelson	LAT CIPP	TBD - <b>BLD</b>
8/15/25-8/29/25	8500 S Claiborne	LAT CIPP	TBD – <b>BLD</b>
8/15/25-8/29/25	9400 Oleander St	CIPP	TBD – <b>BLD</b>
8/15/25-8/29/25	2700 Cherry	CIPP	TBD - <b>BLD</b>
8/15/25-8/29/25	8200 Palmetto	Restoration	TBD – <b>C&amp;M</b>
8/15/25-8/29/25	8200 S Claiborne	Restoration	Site Layout, Saw cut, removal – <b>C&amp;M</b>
8/15/25-8/29/25	8300 S Claiborne	Restoration	Wearing, site cleanup– <b>C&amp;M</b>
8/15/25-8/29/25	8500 S Claiborne	Restoration	Site Layout, Saw cut, removal – <b>C&amp;M</b>
8/15/25-8/29/25	8600 S Claiborne	Restoration	Wearing, site cleanup– <b>C&amp;M</b>
8/15/25-8/29/25	3800 Cambronne	Restoration	Forming/ pouring sidewalk– <b>C&amp;M</b>
8/15/25-8/29/25	8200 Stroelitz	Restoration	Forming, pouring 2 <sup>nd</sup> half of roadway– <b>C&amp;M</b>
8/15/25-8/29/25	3200 Dublin	Restoration	Saw cut, removal– <b>C&amp;M</b>

8/15/25- 8/29/25	8900 S Claiborne	CCTV	TBD - <b>BLD</b>
---------------------	------------------	------	------------------

**No tree impacts anticipated in the next 2 weeks**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.**

**Restoration Work on-going across the basin.**

**BLD TRACKING: 96% COMPLETE**