

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30252, Carrollton Basin No. 11**

Submitted By: **Korey Clement**

Submission Date: **1/24/25**

Time Period Covered: **1/24/25-2/7/25**

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/24/25-2/7/25	4500 Euphrosine	USMH MH segment is lower than the DSMH segment which is causing drainage issues (no flow in pipe) – BLD will proceed with spring/obstruction removal and PR – CIPP installation may have complications with the slope of the pipe (CCTV crew believes at one point the DSMH was the USMH)	Minimal Traffic impacts during work (work anticipated to take ~3 days) - BLD
1/24/25-2/7/25	Jeanette St (ADDED WORK)	PR + CIPP	Tentatively scheduled to complete final PR 1/30/25 - Cooper Construction

MH rehab on-going

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE

REMAINING WORK

- **4500 Euphrosine holding water due to segment having negative slope toward USMH – Issued for PR/obstruction removal**
- **1 Repair remaining on added work Jeanette St (+CIPP, Restoration)**