

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30229, Carrollton Basin No. 1**

Submitted By: **Nicholas Dupaquier**

Submission Date: **6/6/25**

Time Period Covered: **6/6/25-6/20/25**

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
6/6/25-6/20/25	2500 S Carrollton	PR 67-79, SR 103, SR 162, PR 186-198	Plan to mobilize 6/10/25 – <b>BLD</b>
6/6/25-6/20/25	3800 Cambronne	CCTV	Repairs complete, CCTV pending – <b>BLD</b>
6/6/25-6/20/25	8500 S Claiborne	CCTV	TBD – <b>BLD</b>
6/6/25-6/20/25	8200 Stroelitz	CIPP	TBD - <b>BLD</b>
6/6/25-6/20/25	9400 Oleander St	Additional water leak preventing lining efforts	TBD - <b>BLD</b>
6/6/25-6/20/25	2700 Cherry	CCTV	TBD - <b>BLD</b>
6/6/25-6/20/25	8200 Palmetto	Restoration	TBD – <b>C&amp;M</b>
6/6/25-6/20/25	5000 Academy	CIPP	TBD - <b>BLD</b>
6/6/25-6/20/25	8300 S Claiborne	CIPP	TBD - <b>BLD</b>
6/6/25-6/20/25	3200 Dublin	CIPP	TBD - <b>BLD</b>
6/6/25-6/20/25	9500 Palmetto	Restoration	Sidewalks and driveways, site cleanup – <b>C&amp;M</b>
6/6/25-6/20/25	3500 Leonidas	Restoration	Sidewalks and driveways, site cleanup – <b>C&amp;M</b>
6/6/25-6/20/25	3000 Monroe St	Restoration	Removal, Grading, Forming, Pouring – <b>C&amp;M</b>

6/6/25- 6/20/25	3400 Eagle, 8300 Colapissa, 2600 Cherry	Restoration	Pouring concrete, sidewalks and driveways, site cleanup – <b>C&amp;M</b>
6/6/25- 6/20/25	9100 Apricot	Restoration	Grading, Forming, Pouring – <b>C&amp;M</b>
6/6/25- 6/20/25	3600 Cherry	Restoration	Site cleanup – <b>C&amp;M</b>
6/6/25- 6/20/25	2400 General Ogden	Restoration	Removal, Grading, Forming, Pouring – <b>C&amp;M</b>

**No tree impacts anticipated in the next 2 weeks**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.**

**Restoration Work on-going across the basin.**

**BLD TRACKING: 90% COMPLETE**