

BLD Contract 30232

Submitted 7.19.24

PR/SR (issued to BLD digging crew) – 3-25B (7100 Hurst), 3-24B (7100 Pitt St), 3-15B (200 Walnut) – COMPLETED 7/19

3-15A (300 Audubon St), 3-16B (7000 Coliseum), 3-17A (200 Audubon St) (assigned work) – Begin Monday on 3-15A (300 Audubon St)

No scheduled restoration – trying to complete restoration on first 4 jobs before mobilizing to these **(planning to begin restoration work in the next 2 weeks)**