

BLD Contract 30253

Submitted 7.19.24

One (1) remaining contract items (excluding manhole work):

12-19B (4600 Erato St) (CIPP) – Install clean outs for lining – This work has been issued so we can complete the sewer rehab work on this contract. The lateral at 160' services a 94-unit apartment complex and there is too much water coming into the segment to line. The path forward will be to install cleanout(s), redirect that flow and line the mainline.

12-16B (7500 Olive St) (CIPP) – COMPLETED 7/18/24

Restoration On Going next 2 weeks:

12-14A – 7900 Stroelitz – completed

12-14B – 8000 Stroelitz – pour in the next week

12-15A – 1300 S Telemachus – half the segment poured, pour remaining next week

12-16A – 3200 Bloomingdale – excavated/formed – begin pouring this week, finish next week

➤ **Water leak on 3200 Bloomingdale fixed 7/19 – proceeding with finishing this segment**

12-15B – 3300 Pine – pour next week

12-20B – 1200 S Clark – paving next week

Manhole rehab has been assigned – we plan to start making progress on vertical adjustments / replace frame and covers in the coming weeks.