

Wallace C Drennan Contract 30257

Update 5/27/25 – 6/6/25

Sewer Work

Restoration

- 1800 Hollygrove
 - Pour SW/DW 5/27
- 8200 Hickory
 - Removal/Form 5/27 – 5/28
- 8400 Jeannette
 - Pour SW/DW 5/27
- 8200 Birch
 - Pour SW/DW 5/27
 - Grade 5/28
 - Binder 5/29
- 8700 Hickory
 - Pour SW/DW 5/27
 - Binder & Wearing 6/5 – 6/6
- 8800 Hickory
 - Pour SW/DW 5/27
 - Wearing 6/6
- 8300 Hickory
 - Removal 5/28
 - Form 5/29
- 8400 Hickory
 - Removal 5/29
 - Form 5/30