

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30256 Carrollton Basin No. 15

Submitted By: Gregory Plaisance

Submission Date: 4/25/2025

Time Period Covered: 4/28/2025-5/9/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
4/28/2025-4/29/2025	2900 Joliet	Tie in SHCs	HRC
4/28/2025	3100 Cambronne	R/R Driveway	HRC
4/28/2025	8300 Pritchard	8" CIPP	Mitchell
4/29/2025-5/2/2025	8300 Pritchard	Form Curb, D/W, & S/W	HRC
4/29/2025	8300 Palmetto	8" CIPP	Mitchell
5/1/2025	400 Lowerline	8" CIPP	Mitchell
5/2/2025	2900 Dante	Asphalt	HRC
5/5/2025-5/7/2025	500 Lowerline	8" CIPP	Mitchell
5/5/2025-5/6/2025	8100 Nelson	Form D/W & S/W	HRC
5/7/2025-5/9/2025	2400 Dante	Form D/W & S/W	HRC
5/9/2025	2900 Joliet	Post CCTV	Mitchell