

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30256 Carrollton Basin No. 15

Submitted By: Gregory Plaisance

Submission Date: 6/16/2025

Time Period Covered: 6/16/2025-6/27/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
6/16/2025-6/17/2025	2900 Joliet	8" SPRs	HRC
6/18/2025	2900 Joliet	SHCs	HRC
6/18/2025	400 Lowerline	6" CIPP	BLD
6/18/2025	500 Lowerline	6" CIPP	BLD
6/19/2025	2900 Joliet	Post CCTV	Premium Environmental
6/20/2025	8100 Nelson	Asphalt Wearing	HRC
6/23/2025	8300 Pritchard	Asphalt Wearing	HRC
6/23/2025	2900 Joliet	8" CIPP	BLD
6/24/2025	2900 Joliet	6" CIPP	BLD
6/25/2025-6/27/2025	2900 Joliet	Roadway Restoration	HRC