

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30259 Carrollton Basin No. 18

Submitted By: Gregory Plaisance

Submission Date: 5/30/2025

Time Period Covered: 6/2/2025-6/13/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
6/2/2025	3100 Pine	D/W & ADA	HRC
6/2/2025-6/13/2025	900 Broadway	Roadway Restoration	BEF
6/2/2025-6/13/2025	9000/9100 Dixon & 3800/3900 Mistletoe	S/Ws & D/Ws	BEF
6/3/2025	7300 Nelson	Curb & Gutter Form	HRC
6/3/2025	4000 Eagle	10" CIPP	BLD
6/4/2025	9100 Dixon	8" CIPP	BLD
6/5/2025	4000 Eagle	10" CIPP	BLD
6/9/2025	9100 Peach	Bypass Set-up	HRC
6/10/2025	9100 Peach	Clean/Prep 18"	Premium Environmental
6/11/2025	9100 Peach	18" CIPP	BLD