

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30259 Carrollton Basin No. 18

Submitted By: Gregory Plaisance

Submission Date: 4/25/2025

Time Period Covered: 4/28/2025-5/9/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
4/28/2025	3400 Clara (116-058/116-050)	8" CIPP	BLD
4/28/2025-5/9/2025	900 Broadway	Roadway Restoration	BEF
4/28/2025-5/9/2025	9100 Palmetto	Roadway Restoration	HRC
4/29/2025	3400 Clara (116-068/116-067)	8" CIPP	BLD
4/30/2025	3900 Mistletoe	8" CIPP	BLD
5/1/2025	7300 Colapissa	8" CIPP	BLD
5/5/2025	9100 Peach	18" CIPP	BLD
5/5/2025	2200 Fern	8" Sewer PR	HRC
5/5/2025	600 Broadway	Post CCTV	Premium Environmental
5/6/2025	700 Broadway	Post CCTV	Premium Environmental
5/6/2025	3800 Hamilton	8" CIPP	BLD
5/6/2025-5/9/2025	1900 Fern	8" Sewer PRs	HRC
5/7/2025	900 Broadway	Post CCTV	Premium Environmental