

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30259 Carrollton Basin No. 18

Submitted By: Gregory Plaisance

Submission Date: 5/12/2025

Time Period Covered: 5/12/2025-5/23/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
5/12/2025	3800 Hamilton	Post CCTV	Premium Environmental
5/13/2025	900 Broadway	Pour 8" PCCP	BEF
5/14/2025	4000 Eagle	10" CIPP	BLD
5/14/2025-5/20/2025	700 Broadway	Roadway Restoration	HRC
5/20/2025	2200 Fern	SHCs	HRC
5/21/2025	1900 Fern	8" SPR & SHCs	HRC
5/21/2025	9100 Peach	18" CIPP	BLD
5/21/2025-5/23/2025	600 Broadway	Roadway Restoration	HRC
5/21/2025-5/23/2025	3700 Clara	8" SPRs & SHCs	HRC