

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30259 Carrollton Basin No. 18

Submitted By: Gregory Plaisance

Submission Date: 6/16/2025

Time Period Covered: 6/16/2025-6/27/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
6/16/2025-6/20/2025	9100 Dixon & 3800-3900 Mistletoe	S/W & D/W & ADA	BEF
6/16/2025-6/20/2025	900 Broadway	Roadway Restoration	BEF
6/23/2025-6/27/2025	700 Broadway	Roadway Restoration	BEF
6/23/2025-6/27/2025	600 Broadway	Roadway Restoration	BEF
6/23/2025	9100 Peach	Bypass-Setup	HRC
6/23/2025-6/24/2025	7200-7300 Nelson	Curb and Gutter	BEF
6/24/2025	9100 Peach	18" CIPP Prep	ATAKAPA
6/25/2025	9100 Peach	18" CIPP	BLD