

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30259 Carrollton Basin No. 18

Submitted By: Gregory Plaisance

Submission Date: 6/23/2025

Time Period Covered: 6/23/2025-7/4/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
6/23/2025	9100 Peach	18" CIPP Prep	ATAKAPA
6/23/2025	3800-3900 Mistletoe, 9100-9000 Dixon, 3800 Hamilton. & 4200 Eagle	Form S/W, D/W, and ADAs	BEF
6/24/2025	9100 Peach	18" CIPP	BLD
6/24/2025	3800-3900 Mistletoe, 9100-9000 Dixon, 3800 Hamilton. & 4200 Eagle	Pour S/Ws, D/Ws, and ADAs	BEF
6/25/2025	3400 Clara	8" CIPP	BLD
6/25/2025	7300-7200 Nelson	Form Curb & Gutter, S/Ws, & D/Ws	BEF
6/27/2025	7300-7200 Nelson	Pour Curb & Gutter, S/Ws, & D/Ws	BEF
6/30/2025	700 Broadway	Roadway Restoration	BEF
6/30/2025	1900 Fern	8" CIPP	BLD
7/1/2025	600 Broadway	Roadway Restoration	BEF
7/1/2025	2100 Fern	8" CIPP	BLD
7/2/2025	2200 Fern	8" CIPP	BLD