

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30259 Carrollton Basin No. 18

Submitted By: Gregory Plaisance

Submission Date: 6/6/2025

Time Period Covered: 6/9/2025-6/20/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
6/9/2025-6/20/2025	900 Broadway	Roadway Restoration	BEF
6/10/2025-6/12/2025	3800 Mistletoe	D/W & S/W Form	BEF
6/11/2025	3800 Eagle	CCTV (Playground Area)	ATAKAPA
6/13/2025-6/16/2025	9100 Dixon	D/W & S/W Form	BEF
6/16/2025	3400 Clara	8" CIPP	BLD
6/16/2025-6/17/2025	700 Broadway	Roadway Restoration	HRC
6/18/2025-6/20/2025	600 Broadway	Roadway Restoration	HRC
6/17/2025	3900 Mistletoe	D/W Form	BEF
6/17/2025	9100 Peach	Bypass-Setup	HRC
6/18/2025	9100 Peach	18" CIPP Prep	ATAKAPA
6/19/2025	9100 Peach	18" CIPP	BLD