

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30259 Carrollton Basin No. 18

Submitted By: Gregory Plaisance

Submission Date: 8/15/2025

Time Period Covered: 8/18/2025-8/29/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
8/18/2025-8/19/2025	2000 Broadway	SHCs	HRC
8/18/2025-8/20/2025	600 Broadway	Bypass Set-up	United Rentals
8/19/2025	1900/2100/2200 Fern	Asphalt Binder and Wearing	HRC
8/21/2025	600 Broadway	Clean & Prep 21"	Premium Environmental
8/21/2025	600 Broadway	21" CIPP (Night Work)	BLD & Premium Environmental
8/25/2025-8/29/2025	700 Broadway	Roadway Restoration	BEF
8/27/2025	2600 S Derbigny	8" CIPP	BLD
8/28/2025	2200 Fern	8" CIPP	BLD
8/29/2025	3900 Hollygrove	8" CIPP	BLD