

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30260 Carrollton Basin No. 19

Submitted By: Gregory Plaisance

Submission Date: 5/30/2025

Time Period Covered: 6/2/2025-6/13/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
6/2/2025	1700 Eagle	8" & 6" Post CCTV & Mandrel	Premium Environmental
6/2/2025	1300 Eagle	Build Catch Basins	HRC
6/2/2025-6/6/2025	1900 Eagle	Roadway Restoration	HRC
6/3/2025	1600 Eagle	8" and 8" Post CCTV & Mandrel	Premium Environmental
6/4/2025	1500 Eagle	8" & 6" Post CCTV & Mandrel	Premium Environmental
6/5/2025	1400 Eagle	8" & 6" Post CCTV & Mandrel	Premium Environmental
6/6/2025	1300 Eagle	Lateral Launch/8" & 6" Post CCTV & Mandrel	Premium Environmental
6/9/2025-6/11/2025	1900 Eagle	Asphalt	HRC
6/9/2025-6/13/2025	1800 Eagle	Roadway Restoration	HRC