

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30260 Carrollton Basin No. 19

Submitted By: Gregory Plaisance

Submission Date: 6/16/2025

Time Period Covered: 6/16/2025-6/27/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
6/16/2025	1300 Eagle	Roadway Patches	HRC
6/16/2025	1600 Eagle	Asphalt Base	HRC
6/16/2025	1700 Eagle	Sinkhole Investigation	EFT
6/17/2025	1500-1400 Eagle	Asphalt Base	HRC
6/17/2025	1300 Eagle	SPR & SHC	EFT
6/18/2025	1800 Eagle	Curb & Gutter	HRC
6/18/2025	1300 Eagle	Post CCTV	Premium Environmental
6/18/2025	1300 Eagle	Asphalt Base	HRC
6/19/2025	1700 Eagle	Curb & Gutter	HRC
6/19/2025	1900 Eagle	Asphalt Binder	HRC
6/20/2025	1600 Eagle	Curb & Gutter	HRC
6/20/2025	1900 Eagle	Asphalt Wearing	HRC
6/23/2025	1800 Eagle	Asphalt Binder	HRC
6/24/2025	1800 Eagle	Asphalt Wearing	HRC
6/25/2025	1700 Eagle	Asphalt Binder	HRC
6/26/2025	1700 Eagle	Asphalt Wearing	HRC
6/27/2025	1600 Eagle	Asphalt Binder	HRC