

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30261 Carrollton Basin No. 20

Submitted By: Gregory Plaisance

Submission Date: 5/30/2025

Time Period Covered: 6/2/2025-6/14/2025

All Dates are Weather and Surcharge Permitting

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
6/2/2025-6/3/2025	1400 Broadway	8" Sewer Main Installation	HRC
6/2/2025-6/3/2025	1300 Broadway	8" Sewer Main Installation	HRC
6/2/2025	8500 Apple	Repair Sinkhole Location	HRC
6/2/2025	7100 Plum	Sewer Manhole Installation	HRC - @ Audubon and Plum
6/2/2025-6/4/2025	7100 Plum	8" Sewer Main Installation	
6/3/2025	1400 Broadway	SMH Installation	HRC
6/3/2025	1300 Broadway	SMH Installation	HRC
6/3/2025	2600 S Carrollton	Exploratory	HRC
6/4/2025	2600 S Carrollton	Dog House Manhole Installation	HRC
6/4/2025-6/6/2025	1400 Broadway	Sewer House Connections	HRC
6/4/2025-6/6/2025	1300 Broadway	Sewer House Connections	HRC
6/4/2025-6/7/2025	2600 S Carrollton	8" Sewer Main	HRC
6/6/2025-6/7/2025	7100 Plum	Sewer House Connection Tie-ins	HRC
6/7/2025	1500 Broadway	Dog-House Manhole Installation	HRC
6/7/2025	2600 S Carrollton	SMH Installation	HRC
6/9/2025	7100 Plum	Sewer Manhole Installation	HRC - Near Broadway
6/9/2025-6/11/2025	2600 S Carrollton	Sewer House Connection Tie-ins	
6/9/2025-6/11/2025	1500 Broadway	8" Sewer Main Installation	HRC
6/9/2025-6/11/2025	1600 Broadway	8" Sewer Main Installation	HRC
6/10/2025	9100 Olive	Bypass Set-up	HRC
6/11/2025	9100 Olive	Clean/Prep 15"	Premium Environmental
6/12/2025	9100 Olive	15" CIPP	
6/12/2025	1500 Broadway	SMH	HRC
6/12/2025	1600 Broadway	SMH	HRC
6/12/2025	Newcomb Pl	Mobilize Equipment & Shoring	HRC
6/13/2025-6/18/2025	Newcomb Pl	36" Sewer Main Installation	HRC