

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30261 Carrollton Basin No. 20

Submitted By: Gregory Plaisance

Submission Date: 4/25/2025

Time Period Covered: 4/28/2025-5/9/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
4/28/2025	7000 Plum	Post CCTV	Premium Environmental
4/28/2025-5/1/2025	1300 Broadway R	8" Sewer Main	HRC
4/28/2025-5/1/2025	1400 Broadway R	8" Sewer Main	HRC
4/29/2025-4/30/2025	7000 Plum & Newcomb Pl	Pre CCTV	Premium Environmental
4/30/2025-5/7/2025	8500 Apple	8" Point Repair 90 LF	HRC
4/30/2025-5/2/2025	1500-1600 Broadway	Asphalt	HRC
5/2/2025	1300 Broadway R	SMH	HRC
5/2/2025	1400 Broadway R	SMH	HRC
5/5/2025-5/7/2025	1300 Broadway R	SHCs	HRC
5/5/2025-5/7/2025	1400 Broadway R	SHCs	HRC
5/8/2025-5/9/2025	8500 Apple	SHCs	HRC
5/8/2025	1300 Broadway L	Dog House MH	HRC
5/8/2025	1500 Broadway L	Dog House MH	HRC
5/9/2025	1300 Broadway L	8" Sewer Main	HRC
5/9/2025	1400 Broadway L	8" Sewer Main	HRC
5/9/2025	1500 Broadway L	8" Sewer Main	HRC