

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30261 Carrollton Basin No. 20

Submitted By: Gregory Plaisance

Submission Date: 5/12/2025

Time Period Covered: 5/12/2025-5/23/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
5/12/2025	1300 Broadway L	8" Sewer Main	HRC
5/12/2025	1900 Dante	10" SPR Rework	HRC
5/12/2025-5/15/2025	8500 Apple	8" SPR	HRC
5/12/2025-5/13/2025	1400 Broadway L	8" Sewer Main	HRC
5/13/2025	1300 Broadway L	SMH	HRC
5/13/2025-5/16/2025	8700 Olive	8" SPRs	HRC
5/14/2025	1400 Broadway L	SMH	HRC
5/14/2025	8300 Apple	8" CIPP	BLD
5/14/2025-5/16/2025	1300 Broadway L	SHCs	HRC
5/15/2025-5/16/2025	1400 Broadway L	SHCs	HRC
5/16/2025-5/20/2025	8500 Apple	SHCs	HRC
5/19/2025	1300 Broadway R	Dog-House MH	HRC
5/19/2025-5/23/2025	1300 Broadway R	8" Sewer Main	HRC
5/19/2025-5/23/2025	1400 Broadway R	8" Sewer Main	HRC