

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30261 Carrollton Basin No. 20

Submitted By: Gregory Plaisance

Submission Date: 5/16/2025

Time Period Covered: 5/19/2025-5/30/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
5/19/2025	1400 Broadway L	SHCs	HRC
5/19/2025-5/21/2025	8500 Apple	SHCs	HRC
5/19/2025-5/21/2025	8700 Olive	SPRs	HRC
5/19/2025-5/30/2025	1500-1600 Broadway	Granite Curb, S/Ws, & D/Ws	BEF
5/20/2025	1400 Broadway R	Dog-House Manhole	HRC
5/21/2025-5/26/2025	1400 Broadway R	8" Sewer Main	HRC
5/21/2025-5/26/2025	1300 Broadway R	8" Sewer Main	HRC
5/22/2025-5/23/2025	8700 Olive	SHCs	HRC
5/22/2025	7100 Plum	SMH	HRC
5/23/2025-5/28/2025	7100 Plum	8" Sewer Main	HRC
5/26/2025	1500 Broadway R	Dog-House Manhole	HRC
5/27/2025	1300 Broadway R	SMH	HRC
5/27/2025	1400 Broadway R	SMH	HRC
5/27/2025-6/2/2025	1500 Broadway R	8" Sewer Main	HRC
5/28/2025-5/30/2025	1300 Broadway R	SHCs	HRC
5/28/2025-5/30/2025	1400 Broadway R	SHCs	HRC
5/29/2025	7100 Plum	SMH	HRC
5/30/2025	7100 Plum	SHCs	HRC