

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30261 Carrollton Basin No. 20

Submitted By: Gregory Plaisance

Submission Date: 6/16/2025

Time Period Covered: 6/16/2025-6/27/2025

All Dates are Weather and Surcharge Permitting

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
6/16/2025-6/18/2025	1500 Broadway	8" Sewer Main	HRC
6/16/2025-6/17/2025	1800 Broadway	Dog-House MH	HRC
6/16/2025-6/20/2025	1300 Broadway	S/W & D/W	BEF
6/17/2025	8500 Apple	Cleaning Prep	ATAKAPA
6/18/2025	8500 Apple	12" CIPP	BLD
6/18/2025	9100 Olive	Bypass Set-up	HRC
6/18/2025	9100 Olive	Cleaning Prep	ATAKAPA
6/18/2025-6/21/2025	1800 Broadway	8" Sewer Main	HRC
6/19/2025	9100 Olive	15" CIPP	BLD
6/19/2025	Newcomb Pl	Dog-House MH	HRC
6/19/2025	1500 Broadway	SMH	HRC
6/19/25-6/20/2025	1500 Broadway	SHCs	HRC
6/20/2025-6/27/2025	Newcomb Pl	36" Sewer Main	HRC
6/21/2025	1800 Broadway	SMH	HRC
6/21/2025-6/25/2025	1700 Broadway	8" Sewer Main	HRC
6/23/2025-6/25/2025	1800 Broadway	SHCs	HRC
6/26/2025-6/27/2025	1700 Broadway	SHCs	HRC