

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30261 Carrollton Basin No. 20

Submitted By: Gregory Plaisance

Submission Date: 6/23/2025

Time Period Covered: 6/23/2025-7/4/2025

All Dates are Weather and Surcharge Permitting

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
6/23/2025	Napoleon & Clara	Cleaning on 45" Sewer	ATAKAPA
6/23/2025	1500 Broadway N	8" Sewer Main & SMH	HRC
6/23/2025	1400 Broadway N	Asphalt	HRC
6/23/2025-6/25/2025	7000 Plum	36" Dog-House Manhole	HRC
6/23/2025-6/27/2025	1800 Broadway N	8" Sewer Main	HRC
6/24/2025-6/27/2025	2600 S Carrollton	SHCs	HRC
6/24/2025-6/25/2025	1500 Broadway N	SHCs	HRC
6/25/2025-7/1/2025	7000 Plum	36" Sewer Main Installation	HRC
6/26/2025-7/3/2025	1600-1500 Broadway N	Roadway Restoration	HRC
6/26/2025-7/1/2025	1700 Broadway N	8" Sewer Main	HRC
6/30/2025-7/2/2025	1800 Broadway N	SHCs	HRC
7/1/2025-7/3/2025	1700 Broadway N	SHCs	HRC
7/2/2025-7/3/2025	7000 Plum	Roadway Restoration	HRC