

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30261 Carrollton Basin No. 20

Submitted By: Gregory Plaisance

Submission Date: 6/6/2025

Time Period Covered: 6/9/2025-6/21/2025

All Dates are Weather and Surcharge Permitting

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
6/9/2025	7100 Plum	8" Sewer Main Installation	HRC
6/9/2025	1900 Dante	Post CCTV	ATAKAPA
6/9/2025-6/10/2025	1500 Broadway	S/W & D/W Form	BEF
6/9/2025-6/10/2025	1600 Broadway	8" Sewer Main Installation	HRC
6/9/2025-6/10/2025	2600 S Carrollton	8" Sewer Main Installation	HRC
6/9/2025-6/12/2025	1500 Broadway	8" Sewer Main Installation	HRC
6/10/2025	7100 Plum	Sewer Manhole / Sewer House Connection Tie in (Childcare Center)	HRC
6/10/2025	2600 S Carrollton	Sewer Manhole	HRC
6/11/2025	8700 Olive	Post CCTV	ATAKAPA
6/11/2025	1600 Broadway	Sewer Manhole	HRC
6/11/2025	Newcomb Pl	Mobilization/Deliveries	HRC
6/11/2025-6/12/2025	1600 Broadway	Sewer House Connections	HRC
6/11/2025-6/13/2025	2600 S Carrollton	Sewer House Connections	HRC/Bayou Tree
6/11/2025-6/20/2025	1300-1400 Broadway	Curb & Gutter/ S/W & D/W Form	BEF
6/12/2025-6/19/2025	Newcomb Pl	36" Sewer Main Installation	HRC
6/13/2025	1500 Broadway	Sewer Manhole Installation	HRC
6/13/2025-6/14/2025	1800 Broadway (Hickory Int.)	Doh-House Manhole Installation	HRC
6/14/2025-6/16/2025	1500 Broadway	Sewer House Connections	HRC
6/14/2025-6/16/2025	1300 Broadway	R/R Lead WHC	HRC
6/16/2025	9100 Olive	Bypass Set-up	HRC
6/16/2025-6/20/2025	1800 Broadway	8" Sewer Main Installation	HRC
6/17/2025	9100 Olive	15" CIPP Prep Work	ATAKAPA
6/17/2025-6/18/2025	1400 Broadway	R/R Lead WHC	HRC
6/17/2025-6/20/2025	1700 Broadway	8" Sewer Main Installation	HRC
6/18/2025	9100 Olive	15" CIPP	BLD
6/19/2025-6/20/2025	1500 Broadway	R/R Lead WHC	HRC
6/20/2025-6/21/2025	Newcomb Pl	Dog-House Manhole Installation	HRC
