

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30253, Carrollton Basin No. 12

Submitted By: Nicholas Dupaquier

Submission Date: 4/4/25

Time Period Covered: 4/4/25-4/18/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
4/4/25-4/18/25	2500 Hamilton	SR with saddle 245	TBD - BLD

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE

All original contract sewer work has been completed