

## Two-Week Look-Ahead Schedule

**Contractor:** Hard Rock Construction

**Project Name and Number:** 30261 Carrollton Basin No. 20

**Submitted By:** Gregory Plaisance

**Submission Date:** 5/2/2025

**Time Period Covered:** 5/5/2025-5/16/2025

---

### Planned Work Activities

| Date                | Block Number and Street Name | Work to be Performed | Notes  |
|---------------------|------------------------------|----------------------|--------|
| 5/5/2025            | 1500 Broadway L              | Asphalt              | HRC    |
| 5/5/2025-5/9/2025   | 1700-1800 Broadway L         | Granite Curb         | BEF    |
| 5/6/2025            | 1600 Broadway L              | Asphalt              | HRC    |
| 5/6/2025            | 1300 Broadway L              | 8" Sewer Main & SMH  | HRC    |
| 5/6/2025            | 1900 Dante                   | SHCs                 | HRC    |
| 5/6/2025-5/12/2025  | 8500 Apple                   | Extended 8" SPR      | HRC    |
| 5/6/2025-5/8/2025   | 1400 Broadway L              | 8" Sewer Main        | HRC    |
| 5/7/2025-5/8/2025   | 1900 Dante                   | SPR Rework           | HRC    |
| 5/7/2025-5/9/2025   | 1300 Broadway L              | SHCs                 | HRC    |
| 5/9/2025            | 1400 Broadway L              | SMH                  | HRC    |
| 5/12/2025           | 1300 Broadway L              | SHCs                 | HRC x2 |
| 5/12/2025-5/16/2025 | 8700 Olive                   | 8" SPRs & SHCs       | HRC    |
| 5/13/2025           | 1300 Broadway R              | Dog-House Manhole    | HRC    |
| 5/13/2025-5/16/2025 | 1300 Broadway R              | 8" Sewer Main        | HRC    |
| 5/13/2025-5/16/2025 | 1400 Broadway R              | 8" Sewer Main        | HRC    |