

Wallace C Drennan Contract 30258

Update 4/28/25 – 5/9/25

Restoration

- 8300 Spruce
 - Ramp Removal 4/29
 - Milling 4/30 – 5/1
 - Form & Prep 5/6 – 5/7
 - Concrete Pour 5/8
- 2200-2300 Dante
 - Form & Prep 4/28 – 4/29
 - Concrete Pour 4/30
 - Wearing 5/5
- 8200 Neron
 - Wearing 5/5
- 2200-2300 Cambronne
 - Removal 4/28 – 5/2
 - Form & Prep 5/5 – 5/9

ON GOING WORK

- **Post Repair CCTV**

CURRENT UNRESOLVED ISSUES