

**BLD Services, LLC Contract 30254**

**Submitted 8.2.2024**

**ALL DIGGING REPAIRS ARE COMPLETE ON THIS CONTRACT**

\*\*\*Water leak recently discovered on Miro St.\*\*\*

Will discuss with SWBNO/Stantec the path forward for the Miro St area regarding this new water leak since the area is essentially complete and restored.

**Restoration On Going next 2 weeks**

6200 Miro St. – Complete work in area

3200 Calhoun St. – Complete work in area

Working on S Tonti blocks restoration on-going

**C&M plans to saw cut 3600 Calhoun and proceed with restoration beginning Monday 8/4/24.**