2011 CATHODIC PROTECTION FACILITY INSPECTIONS

EAST BANK SEWER SYSTEM

FACILITY	DATE	POTENTIAL		CURRENT		CUS04		COMMENTS
BENTON & FLORIDA - 54" & 72" S	12/13/2011	0	VOLTS	0	AMPS	0.000	VDC	EVERYTHING DESTROYED BY KATRINA
BURK SPS - 42" S	12/13/2011	0	VOLTS	0	AMPS	0.000	VDC	EVERYTHING DESTROYED BY KATRINA
CERISE SPS - 30" S	7/12/2011	4.1	VOLTS	12.5	AMPS	1.173	VDC	SYSTEM IS FUNCTIONING PROPERLY.
CHICASAW SPS - 30" W, 50" & 30" S	12/13/2011	0	VOLTS	0	AMPS	0.000	VDC	NEEDS NEGATIVE TO PIPE
DPS 5 - 54" & 72" S, 48" W	12/13/2011	0	VOLTS	0	AMPS	0.000	VDC	NEGATIVE DISCONNECTED FROM PIPELINE
DUELS & FLORIDA - 54" S	12/13/2011	6.3	VOLTS	7.9	AMPS	0.000	VDC	OK.
EBSTP - 54" & 72" S	12/13/2011	5.1	VOLTS	0	AMPS	0.000	VDC	NEGATIVE DISCONNECTED
PATTERSON - 30" S, 50" W	12/13/2011	0	VOLTS	0	AMPS	0.000	VDC	GROUNDBED SITE NEEDS TO BE RELOCATEI
PIPE, DWYER/FRANCE - 30" S, 50" & 36" W	12/14/2011	N/A	VOLTS	N/A	AMPS	N/A	VDC	NEEDS NEW TEST LEADS
PIPE, DWYER/JOURDAN - 50" & 36" W, 30" S	12/14/2011	N/A	VOLTS	N/A	AMPS	N/A	VDC	NEEDS NEW TEST LEADS
PIPE, FLORIDA/ BROAD - 54" S	12/14/2011	N/A	VOLTS	N/A	AMPS	N/A	VDC	NEEDS NEW TEST LEADS

2011 CATHODIC PROTECTION FACILITY INSPECTIONS

EAST BANK SEWER SYSTEM

FACILITY	DATE	POTENTIAL		CURRENT		CUS04		COMMENTS
PIPE, FLORIDA/ FRANCE - 54" S	12/14/2011	N/A	VOLTS	N/A	AMPS	0.520	VDC	NEEDS TWO 50#
PIPE, FLORIDA/ STATION D - 54" S	12/14/2011	N/A	VOLTS	N/A	AMPS	0.544	VDC	RECTIFIER DOWN
PIPE, GALVEZ - 42" S	12/14/2011	N/A	VOLTS	N/A	AMPS	0.845	VDC	RECTIFIER IS OUT OF SERVICE.
PIPE, MORRISON - 42" S	12/14/2011	N/A	VOLTS	N/A	AMPS	0.528	VDC	NEED TO REPLACE RECIFIER AND GROUNDE
PIPE, STATION A - 72" S	12/14/2011	N/A	VOLTS	N/A	AMPS	1.006	VDC	P/S READINGS ARE ACCEPTABLE
SPS 23 - 50" W, 30" S	12/14/2011	4.1	VOLTS	12.5	AMPS	1.168	VDC	SYSTEM IS FUNCTIONING PROPERLY.
STATION A - 72" S	12/13/2011	4.2	VOLTS	12.5	AMPS	1.164	VDC	SYSTEM IS FUNCTIONING PROPERLY.
STATION D - 72" S & 54" W	12/13/2011	0	VOLTS	0	AMPS	0.000	VDC	RECTIFIER , JUNCTION BOX, A.C. BREAKER AND GROUNDBED NEED REPLACEMENT
WILSON SPS - 30" S	12/14/2011	0	VOLTS	0	AMPS	0.000	VDC	NEEDS NEW GROUNDBED
DELERY AT MISS. RIVER	12/14/2011	N/A	VOLTS	0	AMPS	0.644	VDC	NEEDS TWO 50# MAGNESIUM ANODES
CHEF MENTEUR / I-510 30" S, 50" & 30" W	12/14/2011	N/A	VOLTS	N/A	AMPS	0.000	VDC	TEST STATION NEEDS TO BE REPLACED NEEDS SIX 50# MAGNESIUM ANODES