APPENDIX D
MODIFIED CONSENT DECREE PUMP STATION STATUS

Pump Station	CD Completion Due Date	CD Basin Completion Due Date	SWBNO Fully Operational Date	Status
Lakeview				
City Park	9/30/2010	**N/A**	9/29/2010	Fully Operational
Lakewood South	9/30/2010		9/20/2010	Fully Operational (listed in MCD as Lakeview South)
SPS #18	12/31/2010		12/20/2010	Fully Operational
SPS #19	12/31/2010		12/31/2010	Fully Operational
SPS #20	9/30/2010		9/29/2010	Fully Operational
SPS #21	12/31/2010		12/31/2010	Fully Operational
SPS #22	12/31/2010		12/31/2010	Fully Operational
SPS #4	9/30/2010		5/12/2009	Fully Operational
CBD/FQ				
SPS A	7/11/2011	**N/A**	7/11/2011	Fully Operational
Gentilly				
Chickasaw	9/10/2010	**N/A**	6/1/2010	Fully Operational
France & Florida	7/11/2011		7/8/2011	Fully Operational
K-Mart	7/11/2011		7/8/2011	Fully Operational
Meco	7/11/2011		7/11/2011	Fully Operational
SPS #17	12/31/2010		12/20/2010	Fully Operational
SPS #23	12/31/2010		12/31/2010	Fully Operational
SPS D	Completed		11/24/2005	Fully Operational
Uptown				
SPS #14	12/31/2010	**N/A**	12/20/10	Fully Operational
Mid-City				
SPS #6	12/31/2012	7/31/15 Or 2 years after completion of last station	12/21/2012	Fully Operational
SPS #8	10/31/2012		10/31/2012	Fully Operational
SPS #9	12/31/2010		12/13/2010	Fully Operational
SPS #15	4/30/2013			Contract 3738 ongoing
9th Ward				
SPS #16	12/31/2010	3/31/13 Or 2 years after completion of last station	12/31/2010	Fully Operational
SPS #24	9/30/2010		7/9/2009	Fully Operational
SPS #25	9/30/2010		7/9/2009	Fully Operational
SPS #26	9/30/2010		6/21/2010	Fully Operational
SPS B	12/31/2010		12/13/2010	Fully Operational
Carrollton				
SPS #1	10/31/2012	1/31/15 Or 2 years after completion of last station	10/31/2012	Fully Operational
SPS #3	10/31/2012		10/31/2012	Fully Operational
SPS #5	12/31/2010		12/20/2010	Fully Operational
New Orleans East				
Alcee Fortier	9/30/2010		9/20/2010	Fully Operational
America	9/30/2010		7/15/2009	Fully Operational
American Marine	7/31/2011		7/29/2011	Fully Operational

MODIFIED CONSENT DECREE PUMP STATION STATUS

Pump Station	CD Completion Due Date	CD Basin Completion Due Date	SWBNO Fully Operational Date	Status
Amid	9/30/2010	10/31/13 Or 2 years after completion of last station	9/13/2010	Fully Operational
Boulevard X	4/30/2011		4/16/2006	Fully Operational
Bullard	4/30/2011		4/25/2011	Fully Operational
Castle Manor	9/30/2010		9/13/2010	Fully Operational
Cerise	9/30/2010		9/13/2010	Fully Operational
Crowder	4/30/2011		4/29/2011	Fully Operational
DODT	4/30/2011		4/29/2011	Fully Operational
Eastover	9/30/2010		4/16/2006	Fully Operational
Folgers	7/31/2011		7/29/2011	Fully Operational
Gentilly Oaks	9/30/2010		9/13/2010	Fully Operational
Industrial Pkwy	9/30/2010		9/13/2010	Fully Operational
Lake Forest	4/30/2011		4/25/2011	Fully Operational
Lakeland Terrace	9/30/2010		9/13/2010	Fully Operational
McCoy	9/30/2010		7/26/2010	Fully Operational
Michoud	3/31/2011		11/11/2009	Fully Operational
Oak Island	9/30/2010		9/13/2010	Fully Operational
Paris Road	9/30/2010		9/29/2010	Fully Operational
Plum Orchard	4/30/2011		4/28/2011	Fully Operational
Southern Scrap	7/31/2011		7/29/2011	Fully Operational
Venetian Isles	7/31/2011		7/29/2011	Fully Operational
Victoria	4/30/2011		4/28/2011	Fully Operational
Village D'Lest	7/31/2011		7/29/2011	Fully Operational
Willowbrook	9/30/2010		7/26/2010	Fully Operational
Wilson	9/30/2010		7/14/2009	Fully Operational
Wright	9/30/2010		7/26/2010	Fully Operational
South Shore				
Berg	4/30/2011	3/31/15 Or 3/12 years after completion of last station	4/28/2011	Fully Operational
Briarwood	4/30/2011		4/29/2011	Fully Operational
Burke	7/31/2011		7/29/2011	Fully Operational
Lamb	7/31/2011		8/2/2010	Fully Operational
Lawrence	4/30/2011		4/25/2011	Fully Operational
Liggett	4/30/2011		4/29/2011	Fully Operational
Pines Village	9/30/2010		7/26/2010	Fully Operational
Shorewood	4/30/2011		4/28/2011	Fully Operational
Weber	4/30/2011		4/28/2011	Fully Operational